



PROJECT STATUS REPORT
February 2012

Project Name	Construction Cost	Engineering Firm	Start	Estimated Completion	Contractor	Project Description	% Complete
Sam Houston Drive Reconstruction Project	\$18,124,897.15	CivilCorp	10/18/2010	11/13/2012	SER Construction Partners, Ltd.	Reconstruct Sam Houston Dr. from Laurent St. to Houston Hwy/Bus. 59. Replace street with concrete paving, including curb and gutter, medians, driveways, sidewalks, water and sewer replacement, storm sewer improvements, relocate utilities, and install fiber optic conduit and cable. And construct handicapped accessible ramps.	66% Complete
Laurent St Reconstruction- Ph. II (Airline to Mockingbird)	\$6,250,865.97	Urban Eng.	1/23/2010	8/19/2011 **Substantial Completed. Waiting on Fiber Cable.**	Total Site, Inc.	Reconstruct Laurent St. from Airline Rd. to Sam Houston with 12" thick concrete pavement, including curb and gutter, driveways, and sidewalks. Remove and replace existing storm sewer, water lines, sanitary sewer. Remove and replace existing traffic signal at the Crestwood Drive/Laurent Street intersection. Improve the existing street lights.	99% Complete
Red River Sanitary Sewer and Rehabilitation/Overlay Project (Sam Houston Dr. to Ben Jordan St.)	\$2,574,975.75	COV	9/6/2010	1/31/2012	Lester Contracting, Inc.	Removing existing base on roadway and replacing it with 12" of new limestone base over a Geo-grid mat, replacing curb and gutter that are low or broken, placing a seal coat followed by a 2" hot-mix overlay on Red River Street between Sam Houston Dr. and Ben Jordan St. Re-stripe the road surface after completion of the paving surface. Remove and replace a 12" waterline and the existing sanitary sewer line with new 8" PVC or rehabilitating the existing sanitary sewer lines by in-place lining.	94% Complete



PROJECT STATUS REPORT
February 2012

Project Name	Construction Cost	Engineering Firm	Start	Estimated Completion	Contractor	Project Description	% Complete
Downtown Street Overlay & ADA Ramp & Crosswalk Improvements Project	\$1,130,456.36	Urban Eng.	2/1/2011	1/18/2012	Brannan Paving Co., Ltd.	Remove and replace existing curb & gutter, sidewalks, driveways, and ramps, and existing storm sewer pipes and inlets. Adjust existing water valve boxes, street signs and post, manhole frames, and fire hydrants. Pave new concrete curb, gutter, and standard sidewalks. Construct Type 'A' - Type 'G' Barrier Free Curb Ramps with dome paver inserts. Apply seal coat and hot-mix asphaltic concrete surface course to roadway. Install permanent pavement markings on all ramps and install standard sign post associated with signage.	100% Complete
Downtown Water & Sewer Line Replacement Phase II, Projects 1 & 2	\$2,257,385.55	Urban Eng.	3/19/2011	1/31/2012	Matula and Matula Construction, Inc.	Remove and replace water and sanitary sewer lines in the downtown/historical district area: Church St. (Moody to Wheeler), Convent St. (Liberty to Navarro), Murray St. (Williams to Wheeler), Glass St. (Juan Linn to Convent), William St. (Commercial to Murray), De Leon St. (Church to River St.), and Wheeler St. (Church to River St.). Also remove and replace storm sewer, construct concrete curb and gutter, sidewalks, and driveways, and perform pavement repair as directed.	74% Complete
Loop 463 Overpass Project	\$17,811,125.00	TxDOT	6/6/2011	8/14/2012	Hunter Industries Lmt.	Construct 4 main lanes and overpasses at Salem Rd. (FM 1315) and Mockingbird Ln., and 2 lane frontage roads each direction along the project lengths.	32.95% Complete
2010-11 Gate Valve & Fire Hydrant Maintenance Project	\$44,605.00	COV	10/6/2011	3/4/2012	DMD Consultants, Inc.	Fire flow testing existing fire hydrants, installing pavement markers, sand blasting and painting fire hydrants, opening and closing existing gate valves, locating gate valves and fire hydrants using GPS co-ordinates, and providing a list of the condition of each fire hydrant and gate valve.	0% Complete



PROJECT STATUS REPORT
February 2012

Project Name	Construction Cost	Engineering Firm	Start	Estimated Completion	Contractor	Project Description	% Complete
Downtown Water and Sewer Line Replacement Phase II, Projects 3 & 4	\$2,174,228.25	Urban Eng.	10/24/2011	11/1/2012	Mercer Construction Co.	Construction of approximately 8,900 linear feet of water mains, approximately 1,700 feet of sewer mains and the rehabilitation of approximately 6,800 linear feet of sewer mains by CIPP in downtown Victoria, TX	19% Complete
2011-12 Rehabilitation/Overlay (Greenbriar Addition - Phase I)	\$2,427,582.20 (Bid Amount)	COV			Brannan Paving Co., Ltd.	Remove & replace sections of curb and gutter installation of geo-grid & limestone base & a final hot-mix asphalt surface course in the Greenbriar Addition. Bounded by Lone Tree Rd., Wildwood St., Nimitz St. & Eisenhower St.	0% Complete
Downtown Water and Sewer Line Replacements Phase II - Projects 5 & 7	\$1,630,783.00 (Bid Amount)	Urban Eng.			Rockin Q Construction	Construction of approximately 8,600 linear feet of water mains, approximately 4,400 linear feet of sewer mains and the rehabilitation of approximately 800 linear feet of sewer mains by CIPP in downtown Victoria, TX.	0% Complete
Lone Tree Community Park	\$320,547.75 (Bid Amount)	Urban Eng.			Lester Contracting, Inc.	Sanitary sewer, water, site grading, drainage, paving and grass for practice softball/baseball and soccer/football fields for Lone Tree Community Park in Victoria, TX	0% Complete