



1st Quarter Project Status Report

February 24, 2010

Project	Engineer	Contractor	CONSTRUCTION			
			% Complete	Start	Estimated Completion	Contract Amt
Streets						
Laurent Street Reconstruction - Ph I (Business 59 to Airline Road)	Urban Engineering	Triple B Services, L.L.P.	95%	11/1/2007	12/15/2009	\$9,905,293.19
Laurent Street Reconstruction - Ph II (Airline Road to Sam Houston)	Urban Engineering	Total Site, Inc.	10%	1/23/2010	3/23/2011	\$6,171,007
Sam Houston Drive Reconstruction Project	CivilCorp	Under Design	90%	-	Estimated 9/31/10	\$1,530,000
2009-10 Rehab/Overlay (Anaqua Ave., Industrial Dr., Circle St., Imperial Dr., & Cozzi Circle)	COV	4-Big Construction Enterprises, LLC.	0%	3/10/2010	12/31/2010	\$878,275
2008-09 Sidewalk Project Ph. II (Navarro St, Laurent St., Lone Tree Rd.)	COV	4-Big Construction Enterprises, LLC.	50%	11/27/2009	3/28/2010	\$116,730
Main St. & Deleon Plaza Improvements (Downtown Sidewalks)	Urban Engineering	Under Bid	0%	5/16/2010	7/31/2010	-
Red River Reconstruction (Sam Houston to Ben Jordan)	COV	Under Design	40%	-	4/30/2010	-
Remove & Replace Traffic Signal (Navarro/Crestwood)	HDR	Traf-Tex Inc	0%	4/5/2010	7/10/2010	\$265,420
2009-10 Crack Seal Project	COV	SCR Construction Co, Inc.	1%	2/1/2010	6/31/10	\$520,000
2009-10 Sidewalk Project (Laurent & Nimitz)	COV	Under Design	0%	-	4/15/2010	-
Lone Tree Hike & Bike Trail Extension	COV	Under Design	0%	-	4/15/2010	-
Loop 463 Overpass Project (Salem & Mockingbird)	TxDOT	Under Design	95%	-	10/1/2010	-
Red River Entrance to Park	COV	Triple B Services, L.L.P.	40%	7/11/2009	7/11/2010	\$865,670
TxDOT Signal/Highway Improvement @VISD Schools	TxDOT	Hunter Industries	5%	2/1/2010	7/1/2010	\$2,500,000 +/-

Project	Engineer	Contractor	% Complete	Start	Estimated Completion	Contract Amt
Utilities						
Downtown Water and Sanitary Sewer Line Replacement Project - Phase I, Projects 1 and 2	PBS&J	Triple B Services	80%	Estimated 6/1/2009	Estimated 2/1/2010	\$2,913,061.90
2008-09 Fire Hydrant and Water Valve Maintenance Project	City of Victoria	DMD Consultants, Inc.	0%	Estimated 4/15/2009	Estimated 8/15/2009	\$31,875
Lift Station Rehab Hwy 77 & Magruder Lift Stations	Urban Engineering	Mercer Construction, Co.	5%	1/28/2010	7/26/2010	\$380,976
2009-10 Sanitary Sewer Line Cleaning Project	City of Victoria	Cleanserve, Inc.	0%	2/15/2010	6/31/10	\$57,948
Downtown Water & Sanitary Sewer Line Replacement Proj-PH I-Projects 3 & 4	PBS&J	SER Construction Partners, LTD.	0%	3/15/2010	11/31/10	\$2,092,079
Rehabilitation - Water Tower #1	Tank Industry Cons.	Blastco Texas, Inc.	0%	2/15/2010	6/31/10	\$537,950
Greenbriar Sanitary Sewer Improvements	COV	Under Design	80%	-	5/10/2010	-
Downtown Water & Sanitary Sewer Line Replacement Proj-PH I-Projects 5 & 6	PBS&J	Under Design	0%	2/15/2010	8/1/2010	\$425,000